



FNM2054 / FNM2070 / PEP2707 / PEP2630 - WHITFORDS NODES HEALTH AND WELLBEING HUB

Project Description	To construct a Health and Wellbeing Hub with regional playspace, fitness area, running tracks, hard landscaping, site furniture, entry signage, site signage, landscaping, vendor bays, CCTV and stairway with lookout at Whitfords Nodes Park, Hillarys.		
Project Manager	Coordinator Projects and Conservation	Project Sponsor	Manager Services Operation
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Tender advertised and accessment of submissions for playspace, park upgrade and fitness area commenced. RFQ for construction project manager for playspace, park upgrade and fitness area advertised and accessment of submissions commenced. 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	35 %
Percentage of Construction	0 %

Multi Year Project	YES
Total Project Budget	\$1,669,407

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$922,774	Total Current Year Budget	\$0
Revised Budget Funding – Income \$719,266 Lotterywest \$500,000 CSI (Grant / Contribution to be received in 18/19 budgeted in 19/20)	\$719,266	Expenditure to Date	\$0
Total Current Year Revised Budget	\$1,642,040	Balance	\$0
Year to Date Revised Budget (Phasing)	\$1,200,700		
Expenditure to Date	\$77,291		
Balance*	\$1,564,749		

* Balance equals Total Current Year Budget – Expenditure to Date



TASK/MILESTONE BREAKDOWN					
<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
STAIRWAY AND LOOKOUT					
Concept Design Development	Feb 2017	Sep 2017		Dec 2017	
Public Consultation	Oct 2017	Jan 2018		Feb 2018	
Public consultation outcome review and report to Council	Feb 2018	Feb 2018		Feb 2018	
Community Sport Infrastructure Funding Application and Grant	Aug 2018	Mar 2019		Mar 2019	
RFQ (for Engineering Design Consultancy)	Sep 2018	Jan 2019		Jan 2019	
Engineering Detailed Design	Nov 2018	Apr 2019		Apr 2019	
RFT (for Construction)	Feb 2019	Aug 2019			
Construction	Aug 2019	Dec 2019			
REGIONAL PLAYSPACE					
Concept Design	Feb 2018	Mar 2018		Mar 2018	
Detailed Design	Apr 2018	Jul 2018		Jul 2018	
Lotterywest Funding Application	Mar 2018	Dec 2018		Dec 2018	
Procurement Process (RFT)	Aug 2018	Jun 2019			
Construction	Apr 2019	Nov 2019			



WHITFORDS NODES PARK UPGRADE (FITNESS EQUIPMENT, RUNNING TRACKS, HARD LANDSCAPING, SITE FURNITURE, ENTRY SIGNAGE, SITE SIGNAGE, LANDSCAPING, VENDOR BAYS, CCTV)

Concept Design	Jun 2018	Jun 2018		Jun 2018	
Detailed Design	Jul 2018	Feb 2019		Mar 2019	
Lotterywest Funding Application	Mar 2018	Dec 2018		Dec 2018	
Procurement Process (RFT)	Sep 2018	Jun 2019			
Construction	Apr 2019	Nov 2019			

LIGHTING

Design	Apr 2017	Feb 2018		Feb 2018	
Procurement Process	Dec 2017	Jun 2018		Jun 2018	
Manufacturing	Mar 2018	Jun 2018		Jun 2018	
Construction	May 2018	Jun 2018		Jul 2018	

KEY TASKS FOR NEXT MONTH

Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
<ul style="list-style-type: none"> Continue tender assessment for playspace, park upgrade and fitness area. Tender advertisement for stairway. Award RFQ for construction project manager for for playspace, park upgrade and fitness area. 	Medium	None	Landscape Architect Senior Landscape Architect



RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Critical path project timelines not met.	Unlikely	Insignificant	Low	Ensure the approved communication plan is in place to keep all stakeholders regularly updated and informed.	Coordinator Projects and Conservation Projects, Team Leader Projects

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (previous reporting periods)

April 2019

- Stairway detailed design continued.
- Stairway RFT preparation commenced.
- Hub advertised for RFT.

March 2019

- Stairway detailed design continued.
- RFT preparation for hub (playspace, fitness equipment, hard landscaping, site furniture) continued.

February 2019

- Engineering staircase design continued.
- RFT preparation for hub (playspace, fitness equipment, hard landscaping, site furniture).

January 2019

- Commencement of tender package preparation for park upgrade and playspace.
- RFQ for Engineering Design Consultancy awarded and design work commencement.

December 2018

- Lotterywest grant awarded.
- RFQ for Engineering Design Consultancy assessed.



November 2018

- RFQ for Engineering Design Consultancy resubmitted to a wider field of consultants.
- Awaiting outcome of grant application.

October 2018

- RFQ for Engineering Design Consultancy resulted in one over-estimate response.
- No award can be made at this point as grant funding still awaiting outcome, therefore decision to repeat RFQ to a wider field in November.

September 2018

- Awaiting outcome of grant funding submitted to Lotterywest.
- Stairway RFQ document drafting for Engineering Design continued.
- Detailed design of park upgrade completed as far as possible prior to grant budget confirmation.

August 2018

- Awaiting outcome of Grant funding submitted to Lotterywest.
- Stairway RFT document drafting for design-construct contract discontinued.
- Stairway RFQ document drafting for Engineering Design commenced.
- Detailed Design of park upgrade continued.

July 2018

- Awaiting outcome of Grant funding submitted to Lotterywest.
- Stairway RFT document drafting commenced.
- Detailed Design of playspace completed.
- Detailed Design of park upgrade commenced.
- Construction of lighting to carpark completed.



FPN2240 – BURNS BEACH TO MINDARIE DUAL USE PATH

Project Description	The Burns Beach to Mindarie dual use path (DUP) is a joint project with the City of Wanneroo and the State Government being delivered by the City of Joondalup. The works involve construction of a DUP in accordance with the Department of Transport/ WALGA draft shared path design technical guidelines. The DUP will tie in to the existing Burns Beach shared path in the south and the proposed shared path at the Catalina estate in Mindarie to the north. Collaboration with PEET and Catalina Estate is required for tie in points at the development boundaries. This is a multi-year project funded by the State Government and the Cities of Wanneroo and Joondalup.		
Project Manager	Project Engineer	Project Sponsor	Manager Infrastructure Management Services
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Tender awarded by Council. Meeting held with WAPC and City of Wanneroo to discuss bushfire management and general progress. Meeting held onsite with Traditional Owners to develop interpretive signage. 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	55 %
Percentage of Construction	0 %

Multi Year Project	YES
Total Project Budget	\$2,800,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve/Trust)	\$2,280,000	Total Current Year Budget	\$0
Budget Funding – Income (Grant / Contribution)	\$450,000	Expenditure to Date	\$0
Total Current Year Revised Budget	\$2,730,000	Balance	\$0
Year to Date Revised Budget (Phasing)	\$2,729,703		
Expenditure to Date	\$129,726		
Balance*	\$2,600,274		

* Balance equals Total Current Year Budget – Expenditure to Date



BI-MONTHLY PROJECT STATUS REPORT

Burns Beach to Mindarie Dual Use Path

A Global City: Bold | Creative | Prosperous



TASK/MILESTONE BREAKDOWN

<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Preproject mandate	Feb 2017	Jul 2017		Jul 2017	
Project management plan	Sep 2017	Feb 2018	Apr 2018	Apr 2018	
Approvals	Oct 2017	Feb 2019	Apr 2019	Apr 2019	
Concept design	Nov 2017	Jun 2018		Feb 2017	
Detailed design	May 2018	Sep 2018		Dec 2018	
Procurement	Sep 2018	Apr 2019	May 2019	May 2019	
Construction	Jun 2019	Dec 2019			

KEY TASKS FOR NEXT MONTH

Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
Start up meeting with Contractor.	High	None required.	Project Manager
Scheduling of construction and UXO investigation.	High	None required.	Project Manager
Finalise bushfire management strategy.	Low	None required.	Project Manager
Implement Community Engagement Plan.	High	Strategic and Organisational Development	Project Manager
Continue liaising with Tamala Park Regional Council for tie in points and scheduling.	Medium	City of Wanneroo, Director Infrastructure Services, Manager Infrastructure Management Services	Project Manager
Continue liaising with Peet Ltd for tie in points and scheduling.	Medium	Planning Services	Project Manager



RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Lack of agreement on tie in points from developers delays procurement of detailed design.	Unlikely	Minor	Low	NA	Project Manager
Offset proposals do not fit in the project budget.	Possible	Medium	Moderate	NA	Project Manager

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (previous reporting periods)

April 2019

- Tender report completed for submission to Council in May to allow clearing permit approval to be in place at award.
- Clearing permit approved on 5 April and has taken effect after a three week public appeals period.
- UXO submissions evaluated and contractor chosen.
- Materials drafted for community engagement in conjunction with City of Wanneroo.
- Met with Tamala Park Regional Council to discuss construction timeline.
- Met with PEET to discuss construction timeline.

March 2019

- Progressed clearing permit approval.
- Bushfire management strategy discussed and agreed with City of Wanneroo.
- Tender evaluation completed.
- Community Engagement Plan reviewed and supported by the City of Wanneroo.

February 2019

- Revegetation plan submitted to DWER by the City of Wanneroo.
- Proposals for UXO search received.
- Draft bushfire management plan received and feedback provided to consultant.
- Tender closed on 19 February 2019 and evaluation commenced.
- Letters sent to Tamala Park Regional Council and Peet Ltd requesting construction of their sections of path.



- Community Engagement Plan finalised and sent to the City of Wanneroo for sign off. Draft engagement materials developed.

January 2019

- Construction tender opened on 19 January 2019 until 19 February 2019.
- Tender briefing meeting held onsite with contractors.
- Site assessment carried out by bushfire management consultant.
- Section 18 consent received.
- Continued liaison with Tamala Park Regional Council.

December 2018

- Detailed design completed.
- Consultant appointed to prepare bushfire management plan.
- Offset proposals discussed with CoW and DWER.
- Tender documentation prepared for review.
- Extension of time provided by WAPC to 31 December 2019.

November 2018

- Pavement designs received.
- Completed review process including safety in design.
- Environmental Impact Assessment was submitted to DWER.
- Conducted a site visit with DWER.
- Reviewed development application submitted by PEET.
- Engaged Borrell Associates to provide a cost estimate.
- RFQ for bushfire management consultants issued.

October 2018

- Flora and fauna survey completed.
- Clearing permit application submitted.
- Section 18 application submitted.
- Reviewed design with WAPC, CoW and CoJ stakeholders.
- Commissioned JDSi to design rigid and flexible pavement options.

September 2018

- Consultant progressed design to 95%.
- Met on site with Traditional Owners for support to align the path through the waugal. In principle support provided.
- Met with CoW officers for updates and to progress clearing permit application. Flora survey completed by AECOM.
- Met with PEET to discuss potential tie in point and construction timelines.

August 2018

- JDSi progressed the detailed design with input from City officers.
- A meeting was held with CoW and Tamala Park Regional Council to determine a tie in point for the path at Mindarie.
- A meeting was held with Dowsing concrete to determine the feasibility of constructing the path with concrete.
- Clearing permit application was progressed by CoW with assistance from CoJ officers.



- A preliminary meeting was held with CoJ community engagement experts to determine an engagement plan.

July 2018

- Project management plan was revised for 2018-19.
- Detailed design was progressed by JDSi with input from the City.
- Continued liaison with PEET and Tamala Park RC for agreement on tie in points.

June 2018

- Two alignment options were developed with one going through the Aboriginal heritage site and the second adjacent to it. Additional survey was completed for both options.
- Joe Dortch of Dortch & Cuthbert was engaged to progress consultations with Aboriginal heritage stakeholders.
- JDSi consulting engineers was engaged to complete the detailed design of the path.

May 2018

- Officers met with SWALSC to understand their position on aligning the path through the Mindarie Waugal. The response was not positive so the City is investigating alternative options.
- Meetings were held between CoJ and CoW officers to progress the clearing permit process and to discuss post construction environmental rehabilitation. This included a meeting on site.
- Quotes were sought from consultants for the detailed design of the path. A site walkthrough was held with interested consultants to discuss the requirements of the project.
- Agreement appears to have been reached with PEET over the tie in point at Burns Beach. There were issues regarding the coastal erosion lines however a compromise has been found.

April 2018

- Project Management plan was approved.
- Draft alignment completed internally.
- Meeting with PEET to determine schedule and tie in point at Burns Beach.
- Additional survey completed.
- Prepared RFQ for detailed design.

Pre April 2018

- Pre project mandate prepared and approved.
- Project management plan prepared and approved.
- Alignment options reviewed and preferred route chosen.
- Survey along preferred route completed.
- Concept completed.
- Typical cross section completed including path width and fencing.
- Liaison with Department of Aboriginal Affairs to understand the approvals process.
- Liaison with City of Wanneroo and Joondalup environmental officers for information on clearing permit process.



MPP2065 – PERCY DOYLE SORRENTO BOWLING CLUBROOMS REFURBISHMENT

Project Description	Refurbishment and extension works to Sorrento Bowling Clubrooms in Percy Doyle Reserve, including the construction of a new office and meeting room, security system upgrade, verandah extension and power upgrade.		
Project Manager	Sheree Edmondson	Project Sponsor	Nico Claassen
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Installation of slab Erection of steel structure Construction of brickwork 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	50 %
Percentage of Construction	10 %

Multi Year Project	YES
Total Project Budget	\$306,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Budget Funding – City (Municipal / Reserve)	\$154,414	Total Current Year Budget	\$0
Budget Funding – Income (Grant / Contribution)	\$20,000	Expenditure to Date	\$0
Total Current Year Revised Budget	\$174,414	Balance	\$0
Year to Date Revised Budget (Phasing)	\$82,734		
Expenditure to Date	\$75,737		
Balance*	\$98,677		

* Balance equals Total Current Year Budget – Expenditure to Date



BI-MONTHLY PROJECT STATUS REPORT

Percy Doyle Sorrento Bowling Clubrooms Refurbishment

A Global City: Bold | Creative | Prosperous



TASK/MILESTONE BREAKDOWN

<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Complete detailed design and tender documentation	Apr 2018	Jan 2019		Jan 2019	
Advertise tender	Feb 2019	Feb 2019		Feb 2019	
Tender evaluation	Mar 2019	Mar 2019	Apr 2019	Apr 2019	
Appointment of builder	Apr 2019	Apr 2019		Apr 2019	
Construction	Apr 2019	Jul 2019			
Practical completion	Jul 2019	Jul 2019			
Handover	Aug 2019	Aug 2019			

KEY TASKS FOR NEXT MONTH

Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
Continue construction	High	N/A	Project Manager

RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Construction is delayed due to inclement weather	Possible	Low	Low	N/A	Project Manager

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			



Overall Summary and Actions Completed (previous reporting periods)

April 2019

- Tender evaluation finalised and contractor appointed.
- Building Permit obtained.
- Construction commenced.

March 2019

- Tender advertised.
- Tender evaluation commenced.

Jan – Mar 2019

- Detailed design completed.
- Tender documentation finalised in preparation for advertising.

July – Dec 2018

- Detailed design commenced.

PDP2117 – JUNIPER PARK LANDSCAPE MASTER PLAN

Project Description	Upgrade the existing irrigation system to ensure efficient distribution of water and provide effective hydrozoning, ecozoning and additional landscaped amenity.		
Project Manager	Coordinator Projects and Conservation	Project Sponsor	Manager Operation Services
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Playspace and associated amenities completed and opened to the public. New double cricket practice nets completed. Irrigation upgrade commenced. Pathways and mulching progressed. New entrance gate installed. New bollards installed. Returfing scheduled. 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	70 %
Percentage of Construction	60 %

Multi Year Project	NO
Total Project Budget	\$505,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$505,000	Total Current Year Budget	\$0
Revised Budget Funding – Income (Grant / Contribution)	\$0	Expenditure to Date	\$0
Total Current Year Revised Budget	\$505,000	Balance	\$0
Year to Date Revised Budget (Phasing)	\$398,929		
Expenditure to Date	\$224,398		
Balance*	\$280,602		

* Balance equals Total Current Year Budget – Expenditure to Date



BI-MONTHLY PROJECT STATUS REPORT Juniper Park Landscape Master Plan

A Global City: Bold | Creative | Prosperous



TASK/MILESTONE BREAKDOWN

<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Concept and preliminary costing	Feb 2018	May 2018		May 2018	
Detailed landscape design	May 2018	Aug 2018		Jul 2018	
Detailed irrigation drawings	Jul 2018	Nov 2018		Nov 2018	
Community engagement	Jun 2018	Sep 2018		Aug 2018	
Irrigation RFQ		Feb 2019		Mar 2019	
Landscape RFQ	Oct 2018	Dec 2018		Dec 2018	
Construction	Mar 2019	May 2019	Jun 2019		

KEY TASKS FOR NEXT MONTH

Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
Complete irrigation and landscaping.	High	None	Team Leader Projects

RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Critical path project timelines not met due to inadequate planning and management of key project areas.	Possible	Minor	Strong	Management of all Contractors and staff resources in line with the requirements of the specification. Ensure realistic critical path project task timeframes. Undertake corporate monthly reporting. Monthly meetings to be held with the Project Manager and Contract Superintendent.	Coordinator Projects and Conservation Team Leader Projects Senior Landscape Architect Projects Officer



BI-MONTHLY PROJECT STATUS REPORT Juniper Park Landscape Master Plan

A Global City: Bold | Creative | Prosperous



Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (previous reporting periods)

April 2019

- Playspace and LMP construction progressed.

March 2019

- Playground, cricket nets and footpath construction commenced.

February 2019

- Notification letters issued to stakeholders.
- RFQ issued for irrigation installation.

January 2019

- Irrigation design completed and draft RFQ prepared.
- Bore flow readings confirmed.
- Purchase orders raised for Cricket Practice Nets, Landscaping and Concreting.
- Playground installation scheduled.
- Notification letters prepared.

December 2018

- Irrigation design progressed.
- Landscape RFQ completed and contractor appointed.

November 2018

- RFQ for irrigation design completed.
- Landscape RFQ underway.
- Irrigation RFQ commencing.

October 2018

- RFQ for irrigation design awarded.
- Preparation of landscape construction RFQ.

September 2018

- RFQ for irrigation design draft completed.
- On site briefing scheduled with Irrigation Design Contractors.
- Survey of existing mainline scheduled.

August 2018

- Preparation of RFQ for irrigation design and specification.
- Community engagement concluded.



July 2018

- Detailed landscape design completed.
- Commenced with community engagement.



PDP2272 – PARIN PARK DEVELOPMENT / HERITAGE PRECINCT

Project Description	To construct the initial stage of the Heritage Precinct, including an harbour, historical information boards, playspace renewal, connecting footpaths and sump beautification at Parin Park, Greenwood.		
Project Manager	Coordinator Projects and Conservation	Project Sponsor	Manager Services Operation
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Completed demolition of existing playground. Commenced construction of playground. Commenced installation of concrete paths and infrastructure. Commenced installation of the irrigation system. 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	85 %
Percentage of Construction	70 %

Multi Year Project	YES
Total Project Budget	\$670,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$428,005	Total Current Year Budget	\$0
Revised Budget Funding – Income (Grant / Contribution)	\$120,000	Expenditure to Date	\$0
Total Current Year Revised Budget	\$548,005	Balance	\$0
Year to Date Revised Budget (Phasing)	\$ 264,287		
Expenditure to Date	\$ 315,686		
Balance*	\$232,319		

* Balance equals Total Current Year Budget – Expenditure to Date



0

TASK/MILESTONE BREAKDOWN					
<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Concept design	Nov 2018	Dec 2019		Dec 2019	
Detailed design	Dec 2018	Feb 2019	May 2019	May 2019	
Procurement process	Feb 2019	May 2019		May 2019	
Manufacturing	Mar 2019	Apr 2019	May 2019	May 2019	
Construction	Apr 2019	Jun 2019			

KEY TASKS FOR NEXT MONTH			
Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
<ul style="list-style-type: none"> Completion of playground, footpaths, infrastructure and irrigation. Manufacturing and installation of signage and arbor. Completion of sump works. Completion of returfing and landscaping. 	Medium	None	Landscape Architect Senior Landscape Architect

RISK MANAGEMENT FOR NEXT MONTH					
Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Delays in manufacturing of arbor, play equipment and park furniture.	Unlikely	Minor	Low	Not applicable.	Coordinator Projects and Conservation

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			



Overall Summary and Actions Completed (previous reporting periods)

April 2019

- Commenced construction preliminaries including set out.
- Sump beautification works continued.

March 2019

- Development of signage.
- Manufacturing of playspace equipment, park furniture and arbor.

February 2019

- Procuring of quotations and awarding of landscape works.

January 2019

- Landscape detailed design progressed.
- Sump beautification detailed design progressed.

December 2018

- Detailed designs commenced.



SSE2057 - LEAFY CITY PROGRAM

Project Description	<p>The Leafy City Program project focuses on the tree planting component of the City's suburban streetscapes to increase the leafy canopy throughout the City of Joondalup, providing shaded spaces in the urban environment. The program will include the following:</p> <ul style="list-style-type: none"> Detailed mapping and data capture of existing vegetation to identify focus areas and assist with project prioritisation. Investigation and establishment of supporting horticultural practices and processes for species selection and soil modification to ensure healthy development and longevity of the City's leafy canopy. Development of community engagement protocols and education material for distribution. 		
Project Manager	Coordinator Natural Areas and Capital Works Projects	Project Sponsor	Manager Operation Services
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	<ul style="list-style-type: none"> Commenced 2018-19 tree planting works. Scheduled 2019-20 tree planting works. Continued monitoring of tree stock being grown for the 2018-19 and 2019-20 tree planting. Continued 2016-17 and 2017-18 tree consolidation. 		

*Status Key	Proceeding according to plan / phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	40%
Percentage of Construction	25%

Multi Year Project	YES
Total Project Budget	\$3,250,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY

DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$583,583	Total Current Year Budget	\$0
Revised Budget Funding – Income (Grant / Contribution)	\$0	Expenditure to Date	\$0
Total Current Year Revised Budget	\$583,583	Balance	\$0
Year to Date Revised Budget (Phasing)	\$457,160		
Expenditure to Date	\$336,808		
Balance*	\$246,775		

* Balance equals Total Current Year Budget – Expenditure to Date

TASK/MILESTONE BREAKDOWN					
<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Phase 1: Data Capture				Jul 2015	
Phase 2: Project Development				Aug 2016	
Phase 3: Project Implementation 2016-17 and 2017-18					
2016-17 tree consolidation		Jun 2019			
2017-18 tree consolidation		Jun 2019			
Phase 3: Project Implementation 2018-19 and 2019-20					
Pre order and purchase tree stock for 2018-19 and 2019-20 tree planting		Nov 2017	Jun 2018	Jun 2018	
Tender/quoting for 2018-19 and 2019-20 projects		Dec 2018		Dec 2018	
Release of project specific public survey and species selection feedback		Apr 2019		Mar 2019	
2018-19 tree planting		Jun 2019			
2019-20 tree planting		Jul 2019			

KEY TASKS FOR NEXT MONTH			
Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
Continue 2016-17 tree consolidations	High	Senior Landscape Architect – Team Leader	Team Leader Projects
Continue 2017-18 tree consolidations	High	Senior Landscape Architect – Team Leader	Team Leader Projects
Continue monitoring of tree stock for the 2018-19 and 2019-20 tree planting	High	None	Team Leader Projects
Continue implementation of the approved communication plan	High	Marketing, Administration Support	Team Leader Projects
Commence 2018-19 tree planting works	High	Projects Technical Officer	Team Leader Projects



RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Vandalism of 2016-17 and 2017-18 planting	Possible	Minor	Low	NA	Team Leader Projects
Pushback from residents/property owners not wanting a street tree	Likely	Medium	Moderate	Project specific documentation uploaded to City website. Dedicated City officer to liaise with residents.	Team Leader Projects

PROJECT VARIATION SUMMARY

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (Previous Reporting Periods)

April 2019

- Scheduled commencement of 2018-19 tree planting works.
- Scheduled 2019-20 tree planting works.
- Continued 2016-17 and 2017-18 tree consolidations.
- Continued monitoring of tree stock for the 2018-19 and 2019-20 tree planting.

March 2019

- Commenced engagement with residents receiving a Leafy City Tree.
- Updated information on the City's Website including tree species sheets, FAQs and tree planting maps.
- Continued 2016-17 and 2017-18 tree consolidations.
- Continued monitoring of tree stock for the 2018-19 and 2019-20 tree planting.

February 2019

- Continued 2016-17 and 2017-18 tree consolidations.
- Continued monitoring of tree stock for the 2018-19 and 2019-20 tree planting.
- Scheduled 2018-19 tree planting works.
- Scheduled 2019-20 tree planting works.

January 2019

- Continued 2016-17 tree consolidation.
- Continued 2017-18 tree consolidation.
- Continued monitoring of tree stock for the 2018-19 and 2019-20 tree planting.
- Commenced implementation of the approved communication plan.



December 2018

- Tender awarded for Tree Planting and Watering Services for the 2018-19 and 2019-20 tree planting.

November 2018

- Continue 2016-17 tree consolidations.
- Continue 2017-18 tree consolidations.
- Tender evaluated for 2018-19 and 2019-20 tree planting and maintenance.

October 2018

- Continue 2016-17 tree consolidations.
- Continue 2017-18 tree consolidations.
- Completed replacement planting of missing 2016-17 and 2017-18 trees.
- Tender closed for 2018-19 and 2019-20 tree planting and maintenance.

September 2018

- Continued 2016-17 tree consolidations.
- Continued 2017-18 tree consolidations.
- Continued replacement planting of missing 2016-17 and 2017-18 trees.
- Finalised tender documentation for 2018-19 and 2019-20 trees.

• August 2018

- Continue management of winter replacements for 2016-17 and 2017-18 trees.
- Commenced tender documentation for 2018-19 and 2019-20 trees.
- Continued consolidation of 2016-17 and 2017-18 trees.
- Continued monitoring of contract grown trees for 2018-19 and 2019-20 projects.

July 2018

- Continue management of winter replacements for 2016-17 and 2017-18 trees.
- Reviewed specifications for Street Tree Planting and Watering services.
- Continued consolidation of 2016-17 and 2017-18 trees.
- Continued monitoring of contract grown trees for 2018-19 and 2019-20 program.



STL2003 - JOONDALUP CITY CENTRE LIGHTING

Project Description	The staged replacement of existing lighting infrastructure to improve efficiency, reduce running costs and replace defective poles. Replacement of City Centre lighting identified following structural inspections of poles (street & park) and projects to improve lighting efficiency, pedestrian safety and to reduce operational costs.		
Project Manager	Electrical Projects Engineer	Project Sponsor	Manager Infrastructure Management Services
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	Stage 3 <ul style="list-style-type: none"> 87% of footings for poles have been installed. 80% of new cabling has been installed. 90% of new cable pits installed. 90% small poles installed. 		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	60 %
Percentage of Construction	60 %

Multi Year Project	YES
Total Project Budget	\$13,439,608

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$3,121,379	Total Current Year Budget	\$0
Revised Budget Funding – Income (Grant / Contribution)	\$675,000	Expenditure to Date	\$0
Total Current Year Revised Budget	\$3,796,379	Balance	\$0
Year to Date Revised Budget	\$3,438,905		
Expenditure to Date (Phasing)	\$4,028,917		
Balance*	(\$232,538)		

* Balance equals Total Current Year Budget – Expenditure to Date



TASK/MILESTONE BREAKDOWN					
<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Stage 2					
Safer Streets Project	Jul 2017	Jan 2018		Jan 2018	
Design and documentation	Jun 2017	Aug 2017		Aug 2017	
Advertising, evaluation and award of contract	Oct 2017	Feb 2018		Feb 2018	
Construction	Feb 2018	Nov 2018		Nov 2018	
Stage 3					
Design and documentation	May 2018	Aug 2018		Aug 2018	
Advertising, evaluation and award of contract	Sep 2018	Nov 2018	Dec 2018	Dec 2018	
Construction	Dec 2018	Aug 2019			
Stage 4					
Undertake investigative works	Nov 2018	Apr 2019		Apr 2019	
Design and documentation	May 2019	Aug 2019			
Advertising, evaluation and award of contract	Sep 2019	Nov 2019			
Construction	Dec 2019	Aug 2020			
Stage 5					
Undertake investigative works	Nov 2018	Apr 2019	Jun 2019		
Stage 5 works	May 2019	Jun 2021			

KEY TASKS FOR NEXT MONTH			
Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
Continue investigative works for Stage 5.	High	NA	Electrical Projects Engineers



RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
Investigative works not completed on time.	Unlikely	Medium	Moderate	N/A	Electrical Projects Engineers

PROJECT VARIATION SUMMARY

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (previous reporting periods)

April 2019

Stage 3

- 87% of footings for poles have been installed.
- 70% of new cabling has been installed.
- 90% of new cable pits installed.

Stage 4 & 5

- Stage 4 investigative works completed.
- Stage 5 investigative works 80% complete.

March 2019

Stage 3

- 85% of footings for poles have been installed.
- 60% of new cabling has been installed.
- 85% of new cable pits installed.

Stage 4 and 5

- 50% of investigative works completed.

February 2019

Stage 3

- 66% of footings for poles have been installed.
- 15% of new cabling has been installed.
- 70% of new cable pits installed.

Stage 4 & 5



- 50% of investigative works completed.

January 2019

Stage 3

- Start up meeting held with contractor.
- Program of works received from contractor.
- Poles and luminaires ordered.
- Pole locations identified and marked out on site.
- 13% of footings for poles have been installed.

Stage 4 and 5

- 24% of investigative works completed.

December 2019

- Stage 2 defects list inspection completed.
- Stage 3 awarded.

November 2018

- Construction completed & noted defects items rectified.
- Stage 2 completed.

October 2018

- 100% of poles and luminaires installed.
- 100% of underground cabling replaced.
- 100% of CCTV works complete.
- Practical completion awarded.

September 2018

- 60% of poles and luminaires installed.
- 60% of underground cabling replaced.
- 10% of CCTV works complete.

August 2018

- 100% of pole footings installed.
- 40% of poles and luminaires installed.
- 40% of underground cabling replaced.

July 2018

- 90% of footings for poles have been installed.
- Seven poles and luminaires have been installed along Lakeside Drive North.



STL2055 – KINGSLEY PARK FLOODLIGHTING UPGRADE

Project Description	Upgrade six floodlights to Australian Standards for large ball sports (training) and associated power transformer upgrades if required.		
Project Manager	Electrical Projects Engineer	Project Sponsor	Manager Infrastructure Management Services
Report Period	May 2019	Report Date	28 June 2019
OVERALL STATUS Scheduling		OVERALL STATUS Budget	
Project Status/Summary (actions completed this reporting period)	Construction completed.		

*Status Colour Key	Proceeding according to plan/phasing	
	Manageable issues exist	
	Serious issues – may need help	
	Completed	
	Carry forward to next financial year	

Percentage of Project Completed	100 %
Percentage of Construction	100 %

Multi Year Project	NO
Total Project Budget	\$480,000

2018-19 REVISED BUDGET / EXPENDITURE SUMMARY			
DESCRIPTION		CONTINGENCY COMPONENT (if applicable)	
Revised Budget Funding – City (Municipal / Reserve)	\$320,000	Total Current Year Budget	\$0
Revised Budget Funding – Income (Grant / Contribution)	\$160,000	Expenditure to Date	\$0
Total Current Year Revised Budget	\$480,000	Balance	\$0
Year to Date Revised Budget (Phasing)	\$360,000		
Expenditure to Date	\$469,208		
Balance*	\$10,792		

* Balance equals Total Current Year Budget – Expenditure to Date



BI-MONTHLY PROJECT STATUS REPORT Kingsley Park Floodlighting Upgrade

A Global City: Bold | Creative | Prosperous



TASK/MILESTONE BREAKDOWN

<i>Description as outlined in Project Management Plan and Gantt Chart</i>	Planned Commencement Date	Planned Completion Date	Revised Completion Date	Date Actually Completed	*Status
Design and documentation	Aug 2018	Oct 2018		Oct 2018	
Advertising and evaluation of tender	Sep 2018	Nov 2018		Nov 2018	
Construction	Nov 2018	Apr 2019		Apr 2019	

KEY TASKS FOR NEXT MONTH

Key Tasks for Next Month	Priority	Progress/Support Required	Responsible Position
N/A	Priority Level		

RISK MANAGEMENT FOR NEXT MONTH

Key risks to completion of next month's key tasks	Risk Likelihood	Risk Consequence	Overall Risk Level	Further Controls Required	Responsible Position
N/A					

Variation Type	Planned	Actual	Reason for Variance
Project Scope Change			
Plan (Time)			
Deliverable			
Budget			

Overall Summary and Actions Completed (previous reporting periods)

April 2019

- All Cabling, poles and luminaires have been installed and the project has been completed.
- Practical completion awarded.

March 2019

- 100% of footings installed.
- 20% of cabling installed.



February 2019

- 20% of footings installed.
- 5% of cabling installed.

January 2019

- 100% of trenching completed.
- 100% of underground conduit installed.
- 100% of cable pits installed.

December 2018

- Contract awarded to successful applicant.
- Contractor ordered long lead items.